# EXTENSION OF TIME PROPOSAL

| | | |
|---|---|---|
| 1 | Name of Work | Improvements to Roads and Drain at Srinivaspura Village in ward No. 05 |
| 2 | Amount of Work Portion | 9701313.00 |
| 3 | Estimated Cost | 99.00 Lakhs |
| 4 | Name of Contractor | KRIDL |
| 5 | Agreement No | |
| 6 | No and date under which work order issued | BBMP/EE/BTP/WO/129/2019-20<br>Date: 08.11.2019 |
| 7 | Time limit originally fixed for completion | 90 Days |
| 8 | Date of application by the contractor for granting extension of time | 22-01-2020 |
| 9 | Date of receipt of application in the sub division office | 22-01-2020 |
| 10 | Extension granted if any | Nil |
| | i) | |
| | ii) | |
| 11 | Work carried out by the contractor during the original period stipulated in the contract | Nil |
| 12 | Work carried out during 1st extension | Nil |
| 13 | Work carried out during 2nd extension | Nil |
| 14 | Time now applied for | 15 days. |
| 15 | Date of recommending time limit applied for | |
| 16 | Whether the original application of the contractor is enclosed. | Yes |
| 17 | Balance of work remaining to be done | - |
| 18 | Probable time required for completion of remaining work | - |
| 19 | Cost of work charged establishment charged on the work after the expairy of original period. | Nil |
| 20 | Whether notice as per clause of contract has been issued. | No |
| 21 | Remarks of the AEE and the daily rate of penalty proposed | Due to BWSSB Works under progress EOT is recommended for sanction without penalty. |
| 22 | Remarks of the EE with the daily rate of penalty proposed | |

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.